



REQUEST FOR START UP

To request start up, please complete ALL information below. Fax to Legacy Chiller Systems at least TEN days prior to commissioning date at 240-214-8303. If you have any questions regarding start up, call toll free: 1-877-988-5464.

Note: Failure to return this form to Legacy Chiller Systems could void or delay warranty service and/or delay technical support.

Planned start up date:	Time:
------------------------	-------

Chiller Model Number

Chiller Serial Number

As part of our commitment to quality, start up of the unit by a factory trained representative is available. If this service is needed, please notify Legacy Chiller Systems (USA) at least ten days prior to the anticipated commissioning date. Upon this request, Legacy Chiller Systems (USA) will provide a written expense budget to provide this service.

The following items must be completed prior to requesting the start up:

With Power OFF

- _____ The unit is in place
- _____ Electrical is connected
- _____ Main supply voltage has been verified. See units nomenclature
- _____ Main supply power (To Disconnect) has been balance checked
- _____ Piping and tank (if applies) are installed
- _____ *Tank(s) if applies have been filled with water
- _____ Condenser fans spin freely. (air-cooled only)
- _____ This IOM booklet has been reviewed for proper installation requirements
- _____ Glycol has been added to the system. Freeze point is confirmed at _____ F

IMPORTANT: If you are planning a winter outdoor commissioning and there is a possibility of freeze, DO NOT leave system charged with water as damage to components may occur. In these cases glycol should be added prior to commis-

Signed	Date
Name (please print)	Company
Contact person	Phone
Full address of installation site:	